



Cumulative Report - January 2011

Transition Plan Items Complete

Angel Island SP

Level 2

Ayala Cove Picnic Area

Restroom

Remove/replace 600 series restroom in Ayala Cove pier area.

District installed new accessible toilet rooms in this location.

Anza-Borrego Desert SP

Level 1

Borrego Palms Campground

Activity

Create accessible campsites in each loop (4).

Create accessible picnic sites (6).

The picnic sites have been removed by the district and turned into campsites.

Modify tent space and raise faucet height in designated sites (3).

Relocate brochure rack at kiosk area.

Remove curb or relocate pay telephone at kiosk area (2).

Restroom

Install accessible portable toilets (4).

Facilities removed

Modify unisex restroom #13 accessible toilet and shower rooms for grab bars, shower seat location (3).

Replace restrooms #9-12.

Route

Create accessible path of travel in picnic area (6).

Picnic area was removed by District.

Install accessible routes to portable toilets (4).

Portable toilets have been removed.

Bow Willow Campground

Activity

Install accessible campsites (2).

Restroom

Replace vault restroom.

CXT Vault restroom installed.

Route

Install route of travel.

Culp Valley

Trail

Culp Valley Overlook Trail- High desert hiking through State Wilderness.

Trail Construction completed May 2010. Accessible trail information signs anticipated to be installed November 2010.

Trail (mi): .5

Horse Campground

Activity

Install accessible campsite.

Restroom

Replace restroom/shower building.

Route

Install accessible path of travel in campground.

Route from campsite parking to campsite and route from parking to group use area were both completed.

Primitive Campgrounds

Restroom

Install compliant toilet facilities at each primitive campground (6).

Bow Willow primitive camp is the only primitive camp with facilities and the only one to have fully compliant restroom.

Tamarisk Grove Campground

Activity

Install accessible campsites (2).

Modify designated accessible campsite: raise water faucet, lower trash can height.

Modify step up into office and widen sales aisles.

Access to exterior porch is being provided where information is available and transactions can be made. Exception approved by MIG, October 2008.

Provide wheelchair seating in Campfire Center.

Parking

Install van accessible parking at office.

Space was provided at the new restroom building.

Parking at restrooms.

Restroom

Replace restroom/shower building.

Route

Install path of travel to office.

Modify path of travel to campfire center.

Route to bathroom.

Trail

Trail

Visitor Center to Campground Trail- Desert hiking experience

Project completed and closed.

Trail (mi): .75

Visitor Center

Route

Repair route to overlook

Visitor Center and Park Office

Activity

Park Office - Modify sales counter for height.

French Door

Visitor Center - Modify exhibits for font and interactive control height (3).

Visitor Center - Modify fixed benches for height and clear space.

Visitor Center - Modify handrails to upper vista area and amphitheater and install wheelchair seating (4).

Existing handrails are ok.

Visitor Center - Modify sales counter for height.

Parking

Park Office - Install van accessible parking.

Restroom

Visitor Center - Install accessible restroom.

The existing visitor center restrooms could not be modified. The visitor center is built into a hillside and enlarging the restrooms was not feasible. We built a new restroom at the site that is fully compliant.

Route

Install path of travel to park office.

Modify path of travel from parking to visitor center.

Existing Route ok. Some of the surface irregularities were ground down.

Auburn SRA

Level 2

Mineral Bar

Restroom

Install accessible restroom.

Install new restroom with parking

Install restroom and parking for raft put-in area.

Bethany Reservoir SRA

Level 4

Picnic Area at Day Use

Activity

Modify picnic site.

Parking

Add van accessible space.

Restroom

Replace portable toilet.

Replaced with vault style restroom.

Route

Create route to restroom from picnic area.

Big Basin Redwoods SP

Level 1

Big Basin Campgrounds

Parking

Blooms Creek - Modify parking space at combination building for van.

Huckleberry Tent Cabins - Create van space at combination building.

Sequoia Group Camp Area - Create van accessible parking.

Sequoia Group Camp Area - Create vehicle accessible parking.

Restroom

Blooms Creek - Modify combination building.

Combo building adjacent to campsite 137.

Huckleberry Tent Cabins - Modify combination building.

Adjacent to campsite # 8.

Huckleberry Tent Cabins - Retrofit outside utility sink.

Sequoia Group Camp Area - Modify combination building.

Wastahi - Modify combination building.

This project moved to Sempervirens Campground. Terrain not feasible in Wastahi. Exception reported July 08.

Wastahi - Replace restroom buildings (2).

This project moved to Blooms Creek Campground. Terrain not feasible in Wastahi. Exception reported July 2008.

Route

Sequoia Group Camp Area - Create accessible route from parking to restroom (dirt).

Wastahi - Modify stairs.

Terrain not feasible. Campground improvements will be done at Blooms Creek, Sempervirens, and Huckleberry Campgrounds.

Headquarters

Trail

Redwood Nature Trail- Trail loop through large old growth redwood trees.

Trail Construction completed February 2009. Accessible trail information signs installed February 2010.

Trail (mi): .6

Blooms Creek Connector Trail- Hike through the redwoods

Trail construction completed December 2009. Accessible trail information signs installed May 2010. Project Completed and closed.

Trail (mi): .5

Skyline to the Sea-Accessible Section- Hike through old growth redwoods

Project is completed and closed

Trail (mi): .3

Picnic Areas

Activity

Create 50% accessible picnic sites (15).

Modify picnic site in main picnic area.

Restroom

Replace middle picnic restroom.

South End - Retrofit/replace restroom.

Work to be done in main picnic area.

Toilets only Middle Picnic Area - replace (2).

All picnic work was done in main picnic area.

Route

Create 40% on accessible route (6).

Create accessible route to restrooms.

Project was done in the main picnic area.

Create accessible route to restrooms.

Completed in main picnic area.

Create accessible routes from parking to picnic areas (6).

Modify route from parking to restroom.

Rancho del Oso Area

Activity

Horse Camp Area - Replace drinking fountain.

Horse Camp Area - Replace/relocate pay telephone.

Nature Center - Modify entrance (door) for threshold.

Nature Center - Modify fixed benches (2).

Nature Center - Modify picnic sites (4).

2 sites modified

Ranger Office/Visitor Center - Modify counter for height.

Plenty of access at desk to serve public.

Ranger Office/Visitor Center - Modify exhibit at entrance for clear space.

Waddell Beach Area - Replace exhibit.

Parking

Horse Camp Area - Create van accessible parking space.

Nature Center - Create van accessible parking space.

Ranger Office/Visitor Center - Create van accessible parking space.

Waddell Beach Area - Create van accessible parking space.

Restroom

Horse Camp Area - Replace portable toilet.

Portable was replaced with permanent vault unit.

Nature Center - Retrofit/replace restrooms.

Waddell Beach Area - Replace pit toilet.

Route

Create accessible route from parking to nature center.

Bodie SHP

Level 1

Main Parking/Restroom Area

Activity

Modify font and stabilize exhibit viewing area in parking lot.

Route

Modify route to restroom for stability and 3" rise.

Picnic Area

Activity

Create 50% accessible picnic sites (4).

Restroom

Replace pit toilets (2).

Route

Create routes to restrooms (2).

Tour Routes

<p>Parking</p> <p>Create van accessible space in cemetery.</p>	<p>Parking space was not able to be installed due to cultural concerns. An accessible route was provided to the cemetery as an alternative.</p>
---	---

<p>Restroom</p> <p>Install new restrooms (2).</p>	<p>Restroom in main parking lot and picnic area accessible.</p>
<p>Replace pit toilets (2).</p>	<p>Restroom in main parking lot and picnic area are accessible.</p>

<p>Route</p> <p>Modify route in cemetery.</p>
--

<p>Trail</p> <p>Cemetery Trail- Hike through historic mining town</p>	<p>Project completed and closed.</p>	<p>Trail (mi): .25</p>
--	--------------------------------------	-------------------------------

Bolsa Chica SB

Level 1

<p>Beach Front</p>		
<p>Trail</p> <p>Beach Promenade Trail- Asphalt trail along orange county beach front.</p>	<p>Project completed and closed.</p>	<p>Trail (mi): 2.9</p>

<p>Campground</p>		
<p>Activity</p> <p>Replace pay telephones at restrooms.</p>		
<p>Route</p> <p>Modify curb ramps from campsites to multi-use pathway (4).</p>	<p>Curb ramps were installed to the restrooms which are connected to the multi-use pathway. Individual accessible campsites (two), have direct access to the multi use pathway. Note: Work was actually completed in June, 06/07.</p>	

Day Use

Restroom

Install compliant doors

Day Use Area

Activity

Install proper signage for first aid.

Modify door for threshold, slope and hardware.

Modify drinking fountain pressure at building.

Modify snack bar counters for proper height (5).

Provide 50% accessible picnic sites (7).

Relocate and replace pay telephones (4).

Replace pay telephone with accessible model (3).

Parking

Modify van parking in lot 18 (1).

Modify van parking in lot 21 (1).

Modify vehicle parking in lot 16 (5).

Modify vehicle parking in lot 18 (2).

Modify vehicle parking in lot 21 (4).

Modify vehicle parking in lot 24 (4).

Restroom

Modify outdoor shower heads for height and adjust pressure of controls and time they stay on (5).

Replace buildings (13, 16, 18, 21 and 24) - threshold, hardware, slope of floor, grab bars, proper signage, stall width (large).

Route

Provide 40% accessible picnic sites on routes of travel (30).

Replace handrails on multi-use pathway.

This is an Outdoor Recreation Access Route - handrails are not required.

Brannan Island SRA

Level 1

Parking

Modify accessible space.

"Beach"/Swimming Area

Activity

Fishing Pier - Modify fishing platform: install new handrails with accessible areas, curb guides (retrofit ok too).

End of pier lowered for access, shelf installed to help with tackle boxes etc.

North Picnic Area - Modify 50% of the picnic sites for accessibility (5).

Group picnic had vault restroom installed near this location.

Picnic Area - Modify picnic sites to make 50% accessible (4).

Parking

Install van accessible space.

Space installed.

Modify (re-stripe) auto accessible spaces (loading zones too narrow) (5).

Restroom

Fishing Pier - Replace portable toilet.

District removed portable toilet because of cost. A permanent vault was evaluated for site. Set back requirements could not be met. Vault toilet installed at Group day use as alternate location. Parking was installed at fishing site.

Modify restrooms.

Restrooms had fixtures, door signs and outdoor showers done.

Route

Fishing Pier - Modify route to pier.

North Picnic Area - Create accessible routes for accessible picnic sites (3).

Picnic Area - Create accessible routes for 2 of the 4 accessible sites.

Campground

Activity

Install 4 wheelchair and companion seats in campfire center.

Retrofit designated accessible sites: install accessible tent sites, tables, spigots, drains and trash (4).

Retrofit/replace additional sites with accessible ones (3).

Restroom

Retrofit small combo restrooms (especially showers) (4).

Trail

Brannan Island Campground Trail- Hike/Bike Asphalt or Concrete Trail

Project completed and closed.

Trail (mi): 3

Delta Berthing Area

Activity

Berthing Area - Install at least 2 new accessible walk-in campsites.

Berthing Area - Retrofit dock (widen; add handrails, curb guides, contrast stripes).

This is a proposed DBAW project. Compliant per ADAAG.

Restroom

Replace combo restroom.

DBAW project not previously reported; actual completion 06/07.

Route

Berthing Area - Create accessible route from parking to docks, slope, surfaces.

Proposed DBAW project. Compliant per ADAAG

Berthing Area - Create accessible routes from dock and from parking to campsites (2).

Route exists from docks to accessible camping. Compliant per ADAAG.

Boat Launch - Modify route to group picnic area.

Boat Launch - Retrofit (re-grade or ramp) 150' route of travel from parking to docks.

Proposed DBAW project. Compliant per ADAAG.

Entrance Area

Activity

Kiosk Area - Install new drinking fountain.

Rally (Picnic) Site - Install 6 accessible picnic sites.

All sites are on native soil that is firm and stable.

Visitor Center - Install new interpretive shelter panels (3).

Visitor Center - Modify doorway to visitor center (clearance, hardware, threshold).

Parking

Kiosk Area - Modify one parking space for van accessibility.

Kiosk is drive up only. Space added at VC.

Rally (Picnic) Site - Create 1 car and 1 van accessible space.

No marked spaces. Area is level and firm, individual can choose where to park to meet individual needs. Site is normally a reserved site.

Visitor Center - Install 1 new van accessible parking space.

Restroom

Rally (Picnic) Site - Replace portable toilet.

Permanent vault toilet installed instead of portable.

Route

Kiosk Area - Create accessible route to new drinking fountain.

Kiosk Area - Create accessible route.

Drive up only. No public pedestrian route to Kiosk.

Rally (Picnic) Site - Create 3 accessible routes to the 6 sites.

Rally (Picnic) Site - Create accessible routes of travel to picnic area.

Existing surface acceptable when dry.

Visitor Center - Create new accessible route.

Added parking and new route to ramp.

Visitor Center - Install new building access ramp.

Ramp has a 10% slope which meets ORR Guidelines. Handrails are being installed to help with access. Route is barrier free.

Group Camping

Activity

Install at least 2 accessible campsites.

Parking

Install van accessible space.

Parking at RR done.

Restroom

Modify restroom.

Modifications to interior fixtures and shower completed.

Route

Modify route from parking to campsite.

Park Office

Activity

Modify entrance doorway.

Parking

Create van accessible space.

Windy Cove Area

Activity

Install accessible water spigots (2).

Replace 50% of fixed benches (5).

Restroom

Modify comfort station.

Minor modifications done to RR. This includes outdoor showers.

Modify outdoor shower: needs grab bars, adjust head heights and pressures.

Route

Create accessible routes to benches (2).

Modify routes to picnic area (2).

Calaveras Big Trees SP

Level 1

Beaver Creek Area

Activity

Beaver Creek Picnic Area - Install 50% accessible picnic sites (2).

South Grove Trailhead - Replace benches (2).

One bench was installed at trailhead, secondary trailhead where second bench is cannot be made accessible due to terrain and environmental issues. Slopes on existing route are too steep to be made accessible and a reroute is not feasible due to environmental issues.

South Grove Trailhead - Replace exhibits (2).

There is only one exhibit at this location, not two. Exhibit was moved to accessible location at the trailhead.

Parking

Beaver Creek Picnic Area - Install auto accessible parking space.

Beaver Creek Picnic Area - Install van accessible parking space.

Gate 30 Trailhead - Install van accessible parking space.

South Grove Trailhead - Install van accessible parking space.

Restroom

Beaver Creek Picnic Area - Install an accessible restroom.

Gate 30 Trailhead - Install an accessible restroom.

Route

Beaver Creek Picnic Area - Install accessible route from Beaver Creek Picnic Area to restroom.

Beaver Creek Picnic Area - Install accessible routes to 40% of 50% sites at Beaver Creek Picnic Area (2).

Route was made to the required two (2) sites and the route was extended to an additional three (3) sites for a total of five (5) accessible sites.

Gate 30 Trailhead - Install accessible route to restroom.

Beaver Creek Picnic Area

Trail

Beaver Creek Picnic Area Trail- Trail through conifer forest and riparian areas.

Trail Construction completed May 2010. Accessible trail information signs anticipated to be installed November 2010.

Trail (mi): .75

Entrance Area

Activity

Jack Knight Memorial Hall - Install accessible pay telephone.

Jack Knight Memorial Hall - Install accessible soda machine.

Jack Knight Memorial Hall - Modify entry.

Jack Knight Memorial Hall - Replace at least 1 bench.

Parking - Modify (lower) kiosk counter.

Parking - Order accessible pay telephone.

Accessible phone installed.

Restroom

Jack Knight Memorial Hall - Retrofit/replace restrooms (2).

Two new restrooms were built. A comfort station and a combination building.

Route

Jack Knight Memorial Hall - Replace ramp.

Jack Knight Memorial Hall - Retrofit stairs.

Ramp to building is complete and is main route for all visitors. Stairs will not be done due to historical value.

North Grove Area

Activity

Campfire Center - Install at least 4 more accessible seating spaces (need a total of 6).

North Grove Campground - Modify designated accessible campsites: slopes, water spigots and drains, lack of shade (4).

North Grove Picnic Area - Install at least 50% accessible picnic sites (pad, furnishings, trash, water) (10).

Parking

North Grove Picnic Area - Modify parking: install van accessible space.

Ranger Station Area - Modify parking: install at least one additional van accessible space.

Done at entrance station.

Restroom

North Grove Campground - Modify designated accessible restroom (improve slope, replace grab bar, insulate drain and hot water pipes).

New restroom combination building constructed that services both campground and picnic area.

North Grove Campground - Replace other camp restrooms - vault (4).

Vault restrooms are not being replaced. Two new additional combination building were built that service both the campground and picnic areas.

North Grove Campground - Retrofit shower stall.

New restroom installed with compliant showers. Existing shower has been modified for improved access.

North Grove Picnic Area - Replace small restrooms (2).

New combination building that services both campground and picnic area.

Route

Modify route to ranger station.

Provided at new entrance station.

North Grove Picnic Area - Create accessible routes to 40% of 50% at North Grove Picnic Area (4).

Additional picnic sites are done with Jack Knight Hall project.

Trail

North Grove Trail- Redwood Interpretive trail

Project completed and closed.

Trail (mi): 1.7

Oak Hollow Campground Area

Activity

Install at least 3 additional accessible campsites.

One accessible campsite provided. Terrain will not allow additional sites. Campground is located on the side of a mountain valley where level areas for accessible routes and features are not available. This will be addressed by additional accessible camping in North Grove Campground.

Retrofit designated accessible campsites (#80): regrade, replace spigot and drain.

Parking

Modify 14% slope at back of designated accessible parking space (2).

Scenic Overlook Area - Install at least 1 van accessible parking space.

Restroom

Modify restroom near site 80: install new grab bar, non twist sink handles.

Reconfigure shower: move controls to wall adjacent to bench.

This is an approved DSA design. When building is fully renovated, controls will be relocated.

Replace restrooms by sites 97 and 109.

Accessible camping provided in North Grove. Terrain not feasible at Oak Hollow.

Scenic Overlook Area - Install accessible restroom.

River Area Day Use

Activity

Lava Bluffs Trailhead Area - Install 50% accessible picnic sites (2).

All picnic sites were removed by District in 06/07. There are no picnic sites at this location to be made accessible.

Lava Bluffs Trailhead Area - Replace exhibit.

Exhibit has been moved to provide access.

Oak Leaf Spring Picnic Area - Install 50% accessible picnic sites at (2).

Memorial plaque can be viewed from road.

River Picnic Area - Install 50% accessible picnic sites (3).

Equivalent experience offered in other picnic areas within the park.

River Picnic Area - Replace exhibit on north side..

Equivalent experience offered in other picnic areas within the park.

Parking

Lava Bluffs Trailhead Area - Install at least 1 van accessible parking space.

Oak Leaf Spring Picnic Area - Install 1 accessible van parking space.

Equivalent experience offered in other picnic areas within the park.

River Picnic Area - Install 1 accessible auto parking space at picnic area.

River Picnic Area - Install 1 van accessible space in picnic area.

River Picnic Area - Install signs at accessible parking in north lot (2).

Equivalent experience offered in other locations.

River Picnic Area - Install van accessible parking in south lot.

Equivalent experience offered in other locations.

Restroom

Lava Bluffs Trailhead - Install an accessible restroom.

Route

Lava Bluffs Trailhead Area - Install accessible route from parking to new restroom.

Lava Bluffs Trailhead Area - Install accessible routes to 40% of 50% sites (2).

District removed all picnic sites from this location.

Oak Leaf Spring Picnic Area - Install accessible route to picnic area.

Equivalent experience offered in other picnic areas within the park.

Oak Leaf Spring Picnic Area - Install accessible routes to 40% of 50% sites (2).

Equivalent experience offered in other picnic areas within the park.

River Picnic Area - Install accessible route to river.

The stair route to the river was improved to be compliant, and a separate compliant trail was made to the river.

River Picnic Area - Install accessible routes to 40% of 50% sites (2).

Equivalent experience offered in other picnic areas within the park.

River Picnic Area

Trail

Stanislaus River Access Trail- Hike down to picnic area located on the North Fork of the Stanislaus River.

Project completed and closed.

Trail (mi): .25

White Fir Environmental

Activity

Create at least 2 accessible campsites.

Due to environmental issues and terrain access - one site has been made accessible. The second site is in a flood area and the route cannot be maintained as accessible. There are only 2 sites total. These are hike in sites. Exception Reported July, 08

California Citrus SHP

Level 1

Citrus Groves

Trail

Knoll Trail-Hike through Citrus Groves

Project complete and closed.

Trail (mi): .75

Educational Pavilion

Route

Modify route to Educational Pavilion

Sunkist Center Area

Activity

Install 50% picnic sites.

Modify gazebo benches.

Modify light switches in Sunkist Center.

Controls are operated by park staff.

Parking

Install 1 additional van space.

Restroom

Minor modification to restroom signage.

Route

Install accessible routes to 2 accessible picnic sites (A/C surface).

Modify route to restroom.

Modify route to Sunkist Center.

Carnegie SVRA

Level 1

Campground

Activity

Modify for accessible campsites (5).

Construction in 2006/2007

Replace pay telephone.

Construction 2006/2007

Restroom

Minor modification to restroom.

Construct 2006/2007

Replace outdoor shower.

Contract 2006/2007

Route

Create accessible path from campground to restroom (1.5).

Construct 2006/2007

District Office

Activity

Replace doors to building (2).

District office moved to Prairie City.

Parking

Create van accessible parking space.

District office moved to Prairie City.

Restroom

Retrofit restroom.

District office moved to Prairie City.

Route

Create accessible route of travel.

District Office Moved to Prairie City.

Picnic Areas**Activity**

Modify 50% of picnic sites to be accessible (15).

Restroom

Replace portable toilets with accessible models (6).

Route

Create accessible paths to restrooms (4).

Modify 40% of picnic sites to be on accessible route of travel (6).

Ranger Office/Visitor Center**Activity**

Replace pay telephone with accessible model.

Replace picnic table.

Parking

Modify van accessible space.

Restroom

Replace restroom.

Not public restroom.

Route

Modify route from parking to office.

No longer open to public, offices.

Track Areas

Activity

MX Track - Modify bleacher seating.

Parking

70cc Track - Modify van accessible parking.

70cc Track - Modify vehicle accessible parking (2).

MX Track - Create van accessible parking space.

Restroom

70cc Track - Minor modification to restroom.

Carpinteria SB

Level 2

Campground

Activity

Modify 10 campsites, 2 each area where a combo building is to be replaced plus 2 other sites, also modify water and trash access.

Campsites have been completed in Anacapa and Santa Cruz Loops, 7 total. RV sites still need to be completed.

Modify 7 tent sites to be compliant

In Anacapa Loop sites #5, 15, Bobcat and Fox have been modified for access.

In Santa Cruz Loop sites # 38, 52, and 64 have been modified for access.

Modify the campfire center for seating, routes and parking.

Castle Crags SP

Level 2

Vista Point

Trail

Vista Point Trail- Trail leading to views of crags and Mount Shasta

Trail construction completed. Accessible trail information signs anticipated to be installed August 2010. Accessible parking to be installed under separate district project to be completed Fall 2010.

Trail (mi): .25

Caswell Memorial SP

Level 2

Family Campground

Activity

Create 3 campsites.

Modify 1 campsite.

Parking

Modify for 1 van accessible space at combo building.

Restroom

Replace combo building (1)

Route to facility was modified to provide level area for display panel. The route meets ORAR standards and was approved by T.Gilbert with MIG.

Replace restroom (1).

Route

Create route from road to combo building (1).

Create route from road to restroom building (1).

Kiosk/Family Picnic

Activity

Family Picnic - Modify 3 picnic sites.

Family Picnic - Modify 8 picnic sites.

Modified 50% of the total picnic sites.

Kiosk - Modify entrance station.

Exception approved by MIG, October 24, 2008.

Parking

Family Picnic - Modify for van accessible space.

Kiosk - Create van accessible space.

Restroom

Family Picnic - Retrofit small restroom.

Restroom was replaced.

Route

Family Picnic - Route to beach.

China Camp SP

Level 2

Campground

Trail

Shoreline Trail- Woodland and bay-side hiking experience

Project completed and closed.

Trail (mi): 1.5

Turtle Back Hill

Trail

Turtle Back Hill Trail- Bayside hiking along San Pablo Bay.

Project completed and closed.

Trail (mi): .7

Clear Lake SP

Level 1

Cole Creek Campground

Activity

Install at least 2 accessible sites (need 7 total).

Restroom

Replace restroom with shower.

Route

Install accessible path of travel from new accessible sites to accessible restroom with shower.

Day Use Areas

Activity

Boat Launch Area - Install 50% accessible picnic sites (10). 10 sites are not present. 5 sites have been made accessible.

Boat Launch Area - Install accessible viewing space for exhibit panel.

Boat Launch Area - Install basic dock: replace/retrofit gangway; replace/retrofit ramps to 2 docks; install accessible boat slip; modify piers/docks (add curb guides and hand rails).

Department of Boating and Waterways installed this new facility.

Day Use Picnic Area - Install 50% accessible picnic sites (5).

Day Use Picnic Area - Install 50% accessible picnic sites in group picnic area (15).

This area is now group camping and meets the accessibility requirements for group camping.

Swim Beach Area - Install 50% accessible picnic sites (10).

The swim beach does not have 10 sites. There are only 4 picnic sites and all 4 have been made accessible.

Swim Beach Area - Install accessible viewing area for exhibit panel.

Swim Beach Area - Replace drinking fountain.

Swim Beach Area - Retrofit snack bar window counter. Facilities removed, nothing to modify for access.

Parking

Boat Launch Area - Modify parking to create 1 van accessible space and 2 more auto accessible spaces.

Restroom

Boat Launch Area - Replace restroom.

Swim Beach Area - Install accessible outdoor shower.

Swim Beach Area - Replace restroom. This restroom was modified to make compliant and not replaced.

Route

Boat Launch Area - Install accessible paths of travel to 40% of accessible picnic tables (4).

Boat Launch Area - Install curb ramp.

Day Use Picnic Area - Install 40% of 50% accessible picnic sites on accessible paths (2).

Day Use Picnic Area - Install 40% of 50% accessible picnic sites on accessible paths (6).

Day Use Picnic Area - Install accessible path or road to group picnic area.

Swim Beach Area - Install accessible path of travel to exhibit panel.

Swim Beach Area - Install accessible path of travel to outdoor shower.

Swim Beach Area - Install accessible path of travel to restroom.

Swim Beach Area - Install accessible paths of travel to 40% of accessible tables (4). There are only 4 tables and all 4 were done.

Kelsey Creek Campground

Activity

Install 1 or 2 additional accessible campsites, preferably in different area than other 2 (need 7 total).

The required number of sites are dispersed between the Cole Creek and Kelsey Creek loops of the campground.

Replace bench.

Replace drinking fountain.

Retrofit site 49.

Replaced with site #38

Retrofit site 50.

Parking

Modify 1 parking space for van accessibility.

Restroom

Modify designated accessible toilet.

Replace/retrofit designated accessible shower room.

Route

Retrofit curb ramp by restroom: correct flared slopes, add grooved border.

Trail

Kelsey Creek Trail- Boardwalk and trail along water's edge with fishing access.

Project Completed and Closed.

Trail (mi): .7

Kiosk/Ranger Station/Sales Area

Activity

Reconfigure aisle to add 4" to width.

Replace doorknob.

Replace drinking fountain.

Replace fixed bench.

Replace/retrofit sales counter.

Parking

Modify parking to create a van accessible parking space.

Route

Install curb ramps and landings to pavement near parking and to island at kiosk rear window (2).

Upper Bay View Campground

Trail

Dorn Nature Trail- Nature trail with distant lake views

Trail Construction completed April 2009. Accessible trail information signs anticipated to be installed August 2010.

Trail (mi): .8

Visitor Center/Sector Office

Activity

Close caption AV show (or provide written transcription).

Install accessible beches on porch and at bottom of ramp (3).

Install wheelchair seating in AV room.

Seating is provided in the back row of this facility. This is a very small AV room and the view from the last row is excellent.

Modify counter at the Sector Office.

Replace drinking fountain.

Replace sales counter.

Counter modified

Route

Modify ramp: replace handrails.

Modify stairs: stripe nosings; replace handrails.

Columbia SHP

Level 1

Day Use Area

Activity

Picnic Area Lower Lot - Install an additional accessible site.

Picnic Area Lower Lot - Modify designated accessible picnic sites (2).

Route

Picnic Area Lower Lot - Modify soil route from parking to tables.

District Office

Activity

Modify doorway thresholds (2).

Replace doors to office and to restroom (2).

Parking

Create van accessible parking space.

Restroom

Modify unisex restroom on office porch.

Route

Modify ramp.

Fulton/State/Main Street Area

Restroom

Douglass Saloon, NY Dry Goods, Blacksmith Shop, Columbia House - Replace restrooms at Columbia House.

Douglass Saloon, NY Dry Goods, Blacksmith Shop, Columbia House - Replace restrooms behind Douglass Saloon.

Route

Douglass Saloon, NY Dry Goods, Blacksmith Shop,
Columbia House - Modify/retrofit routes of travel (4).

Fulton/Washington/Parking Lot

Restroom

Miners' Store, Masonic Hall, Assay Office, Wells Fargo,
Gazette, Eagle Cottage, DO Mills - Replace designated
accessible restroom behind Eagle Cottage.

Jackson/Pacific/Main St. Area

Parking

St Charles Saloon - Install 1 van accessible parking space.

Restroom

St Charles Saloon - Retrofit restroom behind saloon.

This restroom was replaced.

Remaining Area Between Main and

Activity

Firehouse, Butcher Shop (Chinese Temple), Leather Shop,
Tibbets House, Barber Shop, Barn and Jail - New visitor
center.

Not installing new visitor center. Facilities will be made
accessible.

Schoolhouse Area

Activity

Install accessible drinking fountain.

Parking

Install one van accessible parking space.

Route

Create accessible route from parking to schoolhouse.

Modify rear stairs.

Retrofit ramp entry to schoolhouse.

State/Jackson/Main Street Area**Activity**

Museum/Park Information Center - Modify exhibits (3).

Museum/Park Information Center - Modify sales/info counter.

Restroom

Museum/Park Information Center - Retrofit restrooms.

Route

Museum/Park Information Center - Modify path of travel to rear restrooms.

Museum/Park Information Center - Modify path of travel to restroom.

Museum/Park Information Center - Modify/retrofit ramp.

Cuyamaca Rancho SP**Level 1****Arroyo Seco Primitive Campground****Restroom**

Minor modification to vault restrooms.

Facility no longer in use due to fire

Route

Create accessible route from path to restroom.

Facility no longer in use due to fire

Boy Scout Campground

Activity

Mess Hall - Retrofit kitchen cupboards, sink and other appliances for height and controls (5).

Facility no longer in use due to fire

Mess Hall - Modify heights of electrical outlets.

facility no longer in use due to fire

Mess Hall - Retrofit entrance doors (2).

facility no longer in use due to fire

Parking

Mess Hall - Create van accessible parking.

facility no longer in use due to fire

Mess Hall - Create vehicle accessible parking.

facility no longer in use due to fire

Restroom

Restrooms Outside Trading Post Building - Replace exterior door to restroom.

facility no longer in use due to fire

Restrooms Outside Trading Post Building - Replace restrooms.

facility no longer in use due to fire

Restrooms Within Trading Post Building - Replace entry doors (2).

facility no longer in use due to fire

Restrooms Within Trading Post Building - Replace/retrofit restrooms and shower (2).

facility no longer in use due to fire

Route

Mess Hall - Install entry ramp.

facility no longer in use due to fire

Restrooms Within Trading Post Building - Create accessible route from parking to building.

facility no longer in use due to fire

Los Caballos Horse Camp and Day

Activity

Create accessible campsites (2). facility no longer in use due to fire

Relocate and replace pay telephone. facility no longer in use due to fire

Relocate self pay machine. facility no longer in use due to fire

Restroom

Replace pit toilet. facility no longer in use due to fire

Replace restrooms. facility no longer in use due to fire

Route

Create accessible routes from campsites to restrooms (2). facility no longer in use due to fire

Park District Headquarters/Museum

Parking

Modify accessible space for striping and signage.

Restroom

Replace restroom. This is called the Dyar House parking lot restroom.

Route

Create accessible route from parking to restroom.

Paso Picacho

Trail

Azalea Glen Trail- Woodland hiking experience near Paso Picacho Campground

Accessible parking to be incorporate into campground accessibility improvements

Trail (mi): 1.4

Stonewall mine

Trail

Stonewall Mine Trail- Mine interpretation/mountain views

Project is complete and closed.

Trail (mi): .5

Doheny SB

Level 1

Beach Front

Trail

Beach Promenade Trail - Coastal views along Orange Coast beach front

Project completed and closed.

Trail (mi): 1.3

Campground

Activity

Create 5 more accessible campsites.

Create wheelchair and companion seating at campfire center.

Modify 2 campsites.

Replace pay telephone with accessible model and locate on accessible surface (2).

Parking

Modify parking space at combination building to make it van accessible.

Restroom

Modify combination building for sink, urinals (2).

Modify comfort station buildings (3).

Two combination buildings with showers were replaced instead of modifying the three comfort stations without showers. Replacing the buildings with showers provides a greater accessible experience for the campground program.

Replace outdoor showers with accessible models (2).

Showers are at new restrooms.

Route

Create accessible route by stabilizing surface.

Routes used in the campground are Outdoor Recreation Access Routes. All pedestrians use the camp loop road, including persons with disabilities.

Modify route from road to combination building (2).

Modify route from road to comfort station (3).

Two combination buildings with showers were replaced instead of modifying the three comfort stations without showers. Replacing the buildings with showers provides a greater accessible experience for the campground program.

Entrance Area

Activity

Modify fixed bench with back support, armrest and clear space.

Parking

Modify to create van accessible space with proper signage.

Route

Create crossing zone from parking to visitor center, including modification for slope.

Modify curb ramp to visitor center.

North Day Use Area

Activity

Create 50% accessible picnic sites in Promenade Picnic Area (10).

Modify 50% picnic tables in group picnic area (2).

Modify picnic area exhibit text for serif font (3).

Modify picnic area for 50% accessible sites (85).

Replace the Paluka fixed bench.

Activity

Install accessible drinking fountain clear space.

At new restroom.

Parking

Install van accessible sign.

Restroom

Replace beach restroom.

Facility relocated to day use parking lot.

Replace outdoor showers (3).

At new restroom

Route

Create route to beach restroom.

Restroom relocated to day use parking lot.

Empire Mine SHP

Level 3

Activity

Install rails and curb guides on exit ramps.

This is an OARR

Modify 3 interior ramps.

Parking

Install one van accessible space.

Restroom

Replace parking lot restrooms.

Route

Create routes from parking to restroom and to visitor center.

ORAR - site will not accommodate Ext Route in Historic setting. Handrails added for enhanced access.

Folsom Lake SRA

Level 1

Beals Point Area

Parking

Marina - Modify accessible parking (8).

compliant parking is provided in high pool parking lot.

Recreation Hall - Create accessible parking (3).

Restroom

Big Pine - Retrofit combo building.

Boat Launch - Modify comfort station.

Gold Flat - Retrofit combo building.

Route

Boat Launch - Create accessible path to boat launch.

The boat launch is accessible per federal guidelines.

Marina - Remove curb in accessible path from parking to restroom.

Recreation Hall - Modify ramp.

Toll House - Create ramp to porch.

Toll House - Modify path across bridge.

District Office

Route

Install ISA signing on route to office.

project included: modification of public restroom, parking and route

Modify outside stairs for contrasting stripes and handrails.

Loafer Creek Area

Activity

Boat Launch - Modify floating dock.

The floating dock meets federal guidelines.

Campfire Center - Replace campfire center for 250 people.

Campfire Center - Replace payphone.

Campground - Modify campsites (7).

Day Use - Create picnic sites in day use (10).

Horse Camp - Create campsites in horse camp (2).

Parking

Install van accessible space.

County Line Beach area cannot be made accessible due to terrain and bluff situation. The North and South Beaches within the same area provide the same opportunities and are accessible.

Restroom

Replace portable toilet.

County Line Beach area cannot be made accessible due to terrain and bluff situation. The North and South Beaches within the same area provide the same opportunities and are accessible.

Route

Retrofit staircase to beach.

County Line Beach area cannot be made accessible due to terrain and bluff situation. The North and South Beaches within the same area provide the same opportunities and are accessible.

Day Use Areas

Activity

Beach Area - Modify bench.

Beach Area - Modify drinking fountain.

Beach Area - Modify outdoor shower.

North Beach - Modify payphones (2).

Picnic Area - Ceate accessible picnic sites (6).

Visitor Center - Replace visitor center.

Parking

North Beach - Add van accessible parking spaces (2).

Picnic Area - Add van accessible space.

South Beach - Add van accessible parking (2).

South Beach - Modify parking at kiosk to 1 van accessible space.

Restroom

Modify vault restrooms for signage (2).

New restrooms installed

Route

Modify 40% picnic sites to be on an accessible route of travel (2).

Office Area

Activity

Modify counter for height.

Modify entrance door.

Parking

Modify parking for van accessible space.

Overlook/Staging Area

Activity

Overlook - Replace on table for accessible model.

Staging Area - Create 50% accessible picnic sites (8).

Parking

Overlook - Modify space for van accessible.

Staging Area - Modify parking space to be van accessible.

Restroom

Staging Area - Modify restroom.

Route

Staging Area - Create 40% picnic sites on accessible route of travel (3).

Staging Area - Create accessible route (6).

Quarter Midget Track

Trail

Multi-Use Trail- Trail through eucalyptus Grove.

Project completed and closed.

Trail (mi): .3

Core use area

Trail

Butterfly Trail-Hike through Eucalyptus Grove

Project completed and closed.

Trail (mi): .1

San Luis Reservoir SRA

Level 1

Basalt Area

Activity

Boat Ramp Area - Modify 50% picnic sites (3).

Boat Ramp Area - Modify boat ramp for slope.

Ramp slope meets federal guidelines. Ramp will not be replaced.

Boat Ramp Area - Modify drinking fountain for pressure to operate and route for slope.

Boat Ramp Area - Modify fish cleaning station for clear space slope and height of counter.

Boat Ramp Area - Modify gangplank from ramp to dock for slope, add curbs or wheel guides and handrails, striping.

The gangplank to the boarding float meets the current federal guidelines for boating and does not require further modification. Transition plate has been modified for a slope not to exceed 5%.

Boat Ramp Area - Replace fixed bench.

This bench has been removed.

Campfire Center - Create additional wheelchair seating and proper size.

Campground - Modify campsites (5).

Entrance Station - Modify exhibit case for clear space.

Entrance Station - Modify exhibits for font (2).

Entrance Station - Modify kiosk counter for height.

Trail

Campground Trail- Hiking and fishing access along O'neil Forebay

Project completed and closed.

Trail (mi): 2.1

Visitor Center

Activity

Modify entrance door for pressure.

Modify sink area for space underneath.

Replace sink controls.

Parking

Modify space for surface, proper signage and slope.

Accepted Deviation #1 is being used for the slope at this location. "Surface slope of accessible parking spaces at developed parking lots may vary from the standard by up to 1%."

Restroom

Minor modification for dispensers, hot water pipes insulation, grab bars.

Modify door for proper signage and poundage.

Seacliff SB

Level 1

Beach

Trail

Promenade Trail- Asphalt trail along beach front

Project completed and closed.

Trail (mi): 1

Rio del Mar Area

